

Sinking Fund



Tennis Court



Pine Tree Wall

Status Update

- District Wide Control Upgrades
 - Webber is progressing nicely, Moose Tree is completed, LOHS is nearing the finish
 - Schedule: Work to be completed by 2023
- Pine Tree Block Installation
 - Block wall is installed, just needs painting
 - Schedule: June Start, Summer Finish
- Carpenter Glycol Leak Repair
 - This work is now completed
 - Schedule: June Start, Summer Finish
- Carpenter Epoxy Bathrooms
 - This work is progressing, thresholds are in
 - Schedule: July Start, Summer Finish
- Orion Oaks Isolation Valve Install
 - Work to start week of 7/12/21
 - Schedule: June Start, Summer Finish
- Tennis Courts
 - Work is finished and ready to be punched out
 - Schedule: June Start, Summer Finish
- Monument Signs
 - Bases have been poured for current construction sites, Block is being set and prepared for sign
 - Schedule: Ongoing through bond program
 - Complete to date: Orion Oaks, ECC, Carpenter

