

Sinking Fund



Tennis Court



Man Hole at CERC

Status Update

- District Wide Control Upgrades
 - Work is compressing at all current bond schools as well as the high school
 - Schedule: Work to be completed by 2023
- Pine Tree Block Installation
 - Work has been contracted out and awaiting school to dismiss before construction
 - Schedule: June Start, Summer Finish
- Carpenter Glycol Leak Repair
 - Waiting for school to dismiss so the system can be drained and repaired
 - Schedule: June Start, Summer Finish
- Carpenter Epoxy Bathrooms
 - Work has been contracted out, awaiting school dismissal before installation
 - Schedule: July Start, Summer Finish
- Orion Oaks Isolation Valve Install
 - Work has been contracted out, awaiting school dismissal before installation
 - Schedule: June Start, Summer Finish
- Tennis Courts
 - Work has been contracted out. LOCS / FRS investigating some repair options prior to start
 - Schedule: June Start, Summer Finish
- Monument Signs
 - Bases have been poured for current construction sites
 - Schedule: Ongoing through bond program

